EXTENSION OF TIME PROPOSAL

(2)

Sl.No	Item	Description
1	Name of Work	Const of Organic dr building at near Malleshwara temple Road in ward no.13 Shelly Sub-Divis.
2	Estimate Cost	10.00 Lakhs
3	Work Code	013-17-000020
4	P-Code	P-1771
5	A.S No.	40 | 2016-17 Dt. 30-12-16
6	T.S. No	57 | 2016-17 -Dt. 30-12-16
7	Work Order / Aggreement No.	142 | 2016-17 Dt. 24-03-17
8	Tender Premium	@ 10.00 Lakhs
9	Stipulated Time for completion of work	90 days
10	Targeted Monthly Progress	
11	Progress Achived Till date	finished
12	Reasons of delay	Due to the problem
13	Time Extension Requested	118 days
14	Assistant Executive Engineer's Recommendation	Extension may be granted without penalty
15	Executive Engineer's Recommendation	
16	Superintending Executive Engineer's Recommendation	
17	Chief Engineer's Recommendation	As Recommended is agreed
18	Time Extension Granted	
19	Conditions imposed if any	

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.

Asst. Engineer

Asst. Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರೈ, ಬೆಂಗಳೂರು, ಬೆಂಗಳೂರು

Executive Engineer

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner